# 2022

# Inspection of Automatic Sprinkler System





# **Inspection of Automatic Sprinkler System**

Bushveld Energy	Complete
Client/Site Name	
Bushveld Energy	
Billing Address	
Fire Sprinkler Installations	
Attention:	
Hein Fietze	
Document No	UNC.9855
Prepared by	Keith van Onselen
Conducted on	19.09.2022 21:30 SAST
Site Location	Bushveld Energy ELIDZ (East London Industrial Development Zone) ERF 60936

#### Disclaimer

We have pleasure in attaching our inspector's report.

Whilst every care is taken in the preparation of the report which describes the conditions as found, such report is not a guarantee carrying responsibility for results and neither this Company nor any of its employees or agents shall be liable for any loss or damage of whatsoever nature and howsoever caused, (whether by actual or alleged negligence or otherwise), in any way arising out of the acts or omissions of the Company and/or its employees or agents aforesaid.

The report is based upon the visual inspection of the external condition of the equipment where accessible without having to provide scaffolding, ladders, staging, lighting and not requiring the removal or displacement of any temporary or permanent structure, fitting or fixture.

If there are any points arising on which you require clarification, kindly communicate with the undersigned.

Assuring you of our best attention at all times.

Confidentiality

In order to maintain the integrity and credibility of the inspection processes and to protect the parties involved, it is understood that the inspectors will not divulge to unauthorized persons any information obtained during this inspection unless legally obligated to do so.

Yours faithfully,

THE AUTOMATIC SPRINKLER INSPECTION BUREAU (PTY) LIMITED

gerenle

Nico van Loggerenberg Managing Director

#### 1. Report Summary

# THE AUTOMATIC SPRINKLER INSPECTION BUREAU (PTY) LIMITED

P O BOX 3139

HOUGHTON

2041

70 -	2022	ΔI	ITOMA	

**REGISTRATION NUMBER: 1970/010833/07** 

© 1970 - 2022 AUTOMATIC SPRINKLER INSPECTION BUREAU ALL RIGHTS RESERVED

1407 IMBALI

BEREA JOHANNESBURG

E-MAIL:

WEB SITE:

2198

CNR LOUIS BOTHA AND

TELEPHONE: +27 11 642 1703

FACSIMILE: +27 11 642 1019

asib@asib.co.za

www.asib.co.za

TUDHOPE AVENUES

#### Code

C - Full Protection, Clearance Certificate not Issued

All the platforms that are currently being installed in the process area require sprinkler protection.

Clearance certificate withheld due to the following:

#### Water Supplies - See Report

Both infills to the tanks were found in the closed position and the diesel driven pump failed to meet its duty requirements

#### **ASIB Contract No**

UNC.9855

Standard

#### **Client Order No**

Fire Sprinkler Installations Re-inspection

Was the sprinkler system design in order	Yes
Was the water supplies in order	No

Refer to Water Supplies - Section 5. Tanks are not full and both infill valves were found in the closed position

Was the pump room in order	No
Refer to Pump Room - Section 6.	
Was the installation control valves in order	Yes
Was the storage in order	Yes



 $\checkmark$ 

12th Edition

#### 2. Hand Fire Appliances

## Hose Reels - 30 metres

#### Number:

9

Hand Fire Appliances - One unit per 100 m<sup>2</sup> of floor area.

DCP 9 kg	
Number:	
11	
CO² Gas 5 kg	
Number:	
5	
Hand fire appliances date of the last service:	
New installation	
Are the hand fire appliances due for their service.	No

Clear access to the hand fire appliances must be maintained at all times.

 $\checkmark$ 

#### 3. Occupancy & Storage Guidance

Percentage Hazard.

% Ordinary Hazard	25
	From 0 to 100

#### % High Hazard

Stack height signs not less than 500 mm by 500 mm in size must be prominently displayed at the maximum level of the allowable storage height in all storage and process risk areas.

# **Occupancy / Process Risk**

Occupancy/Risk	
Occupancy/Risk 1	
Ordinary Hazard / High Hazard	Ordinary Hazard
Select Occupancy / Process Risk	Life Safety
Specify Occupancy	
Offices	
Specify Occupancy / Process	
Offices	
Category	CAT I
Design Density (mm/min)	5 mm/min
Occupancy/Risk 2	
Ordinary Hazard / High Hazard	High Hazard
Select Occupancy / Process Risk	Process Risk
	Storage Risk
Specify Process	

Manufacture Modified Vanadium Oxide (MVO)

Category	CAT II
Design Density (mm/min)	10,0 mm/min

From 0 to 100

75

Where goods of differing categories are stored within the same area, it is the stack height limitations of the goods with the highest category that will apply.

► Product Stored	
Modified Vanadium Oxide (MVO)	
Category	CAT I
Storage	
Method	
Method 1	
Storage Method	Beam Pallet Racking
Design Density (mm)	22,5 mm/min
Roof Height (m)	16
Storage Height (m)	
6,8	
The foregoing stack height limitations for racks and/or shelves refer to those areas where intermediate sprinkler protection has not been installed.	

# 4. Sprinkler System Design

# Building

5	
Building 1	
Building Name	
Bushveld Energy	
Date of First Inspection	
07 June 2022	
Original Installer	
Fire Sprinkler Installations	
Extension By	
NA	
Building Area m <sup>2</sup>	
1933	
Height of Building in meters	
16	
Sprinkler Detail	
Area	
Area 1	
► Area & Type of Sprinklers	Roof Sprinklers
	Ceiling Sprinklers
	Void Sprinklers
Number of Sprinklers	
473	
Calculations	
Hydraulic Calculations	
Area of Operation	
-	

Area of Operation 1	
► Area of Operation	Pump Duty
Flows & Pressures	
9000 l/min @ 1000 kPa	
Area of Operation 2	
► Area of Operation	P - Max
Flows & Pressures	
8939 l/min @ 1000 kPa	
This is appears to be the pump duty. This must be checked by you	rinstaller
Area of Operation 3	
► Area of Operation	Q - Max
Flows & Pressures	
8939 l/min @ 1000 kPa	
This is appears to be the pump duty. This must be checked by you	rinstaller
Area of Operation 4	
► Area of Operation	Roof Most Remote Area of Operation
Pump off 10mm/min design density	
Flows & Pressures	
3150 l/min @ 491 kPa	
Area of Operation 5	
► Area of Operation	Roof Most Favourable Area of Operation
Pump off 10mm/min design density	·
Flows & Pressures	
3185 l/min @ 405,6 kPa	
Area of Operation 6	
► Area of Operation	Roof Most Remote Area of Operation
Pump off 24 mm/min design density	

#### **Flows & Pressures**

6583,1 l/min @ 341,2 kPa

#### **Area of Operation 7**

# Area of Operation Pump off 24 mm/min design density Flows & Pressures 6584,7 l/min @ 341 kPa Additional Sprinkler System Designs Required

# **Town Main - Flow Test Results**

#### Town Main Diameter (mm)

100

#### Street / Road

Umsimbithi Road East London EC 5201 South Africa

#### Flow Recorded in Flow Test (l/min)

In excess of 1100 l/min

#### ► Water Stored on Site.





Photo 1

Photo 2

Add Water Storage Tanks

# **Storage Tanks**

# **Storage Tanks 1**

Water Storage Tanks (Specify)	Pumped Water Supply - Suction Tanks
5.1 Inspection Hatches Accessible	Yes
5.2 Tank Infill	Recorded



Photo 3

#### Infill Rate (l/min)

In excess of 1100 l/min

#### 5.3 Tank Information Plate Installed



Tank Detail		
Name of Supplier		
SBS Tanks		
Name of Installer		
SBS Tanks		
► 50% or 100% Sub-Divided	50% Sub-Divided	
► Tank Type	Bladder	
Dimensions Circular		
9,86m x 8,34m high		
Vortex Inhibitor		
Yes		
Gross Storage Capacity (m³)		
The value engraved on the information plate appears to be incorrec	t. This must be corrected	
Effective Storage Capacity (m³)		
The value engraved on the information plate appears to be incorrect. This must be corrected		
Dead Water (mm)		
To be determined		
Freeboard (mm)		
To be determined		
Dedicated or Combined Tank	Dedicated	
5.4 Foundation Type	Separate	
Flexible Coupling Installed on Suction Line	Yes	
5.5 Infill Valves Accessible	Yes	

#### 5.6 Suction Isolating Valves Secured in the Open Position

No



Photo 6

5.7 Tank Suction Piping Correctly Supported	No
Photo 7Photo 8	
It is recommended that additional support be provided on the tank suction line.	
5.8 Infill Isolating Valves Secured in the Open Position.	No
Photo 9 Photo 10	
5.9 Drain valves secured in the Closed Position.	No
5.10 Flanges / Equipment Short Bolted	Yes
Photo 12	

We recommend that the bolts for these flanges be removed and replaced with the correctly sized bolts so as to ensure that at least two full thread pitches past the chamfer protrude beyond the nut.

#### 5.11 Loose / Missing Bolts, Nuts & Washers

N

Non - Compliance

Recommendation

#### 6. Pump Room

#### **Pump Installed on Site**



Photo 13

Add Pump House

# **Pump House**

**Pump House 1** 

#### **Pump House Location**

Umsimbithi Road

#### 6.1 Pump House Signage

6.1.1 Pump House External Signage	Yes
6.1.2 Electrical DB Labeled	Yes
6.1.3 Jockey Control Panel Labeled	Yes
6.1.4 Diesel / Electric Pump Control Panel Labeled	Yes
6.1.5 Anunciator Panel Labeled	Yes
6.1.6 Pump House Remote Test Labeled	Yes
6.1.7 Auto Start Test Arrangement Instruction Chart Installed	Yes
6.1.8 Block Plan Installed - Correct Details	No



Photo 14

It is recommended that a block plan be provided with the following indicated thereon:

Particulars of the water supplies. The occupancy of each building. The hazard class of the system. The extent of the protection. The calculated flow and pressure requirements (remote and favorable areas) of the system. A cross-section of the full height of the building or buildings indicating the height of the highest sprinkler with respect to a stated datum level.

#### 12th Edition Requirement

The flows and pressures for the remote and favorable areas of operation recorded on the block plans must reflect the maximum pressure (Pmax) and the maximum flow (Qmax) respectively.

6.1.9 Diesel Engine Stop Lever Labeled	Yes
6.1.10 Isolating Valves Correctly Labeled	No
Photo 15Photo 16	

It is recommended all isolating valves be labeled "Normally Open" or "Normally Closed".

#### 6.2 Pump House Equipment

6.2.1 Electric Light Installed	Yes
6.2.2 Natural Light Installed	Recommendation

Sufficient natural lighting is recommended, where the pump house is located above ground. Access doors are not acceptable for providing natural lighting.

6.2.3 Mechanical Ventilation Installed	Yes
6.2.4 Hour Meters Installed	Yes
6.2.5 Correct Pressure Gauges Installed	Yes
6.2.6 Correct Suction Pressure Gauge Installed.	Yes
6.2.7 Correct Gauge Cocks Installed	No



Photo 17

All pressure gauges fitted to a sprinkler system shall be fitted with an isolating gauge cock with bleed to be able to confirm gauge operation back to zero and enable each pressure gauge to be readily removed without interruption of the installation water supplies.

#### 6.2.8 Specify Flow Measuring Device.

**Orifice** Plate

Details on Orifice Plate

#### Test Line (mm)

150

#### **Duty Specified**

9000 l/min @ 1000 kPa

#### **K** Factor

6363.842

#### **Pressure Differential (kPa)**

200 kPa

#### **Orifice Diameter (mm)**

103.60

#### 6.2.9 Flanges / Equipment Short Bolted







Photo 18

Photo 19

We recommend that the bolts for these flanges be removed and replaced with the correctly sized bolts so as to ensure that at least two full thread pitches past the chamfer protrude beyond the nut.

6.2.10 Loose / Missing Bolts, Nuts & Washers	No
6.2.11 Electrical cables positioned 300mm above the finished floor level.	Yes
6.2.12 Correct operating temperature sprinklers installed within the pump house.	Yes
6.3 Auto Start Test Arrangement	
6.3.1 Auto Start Correctly Piped and Supported	No
It was noted that an isolating valve is fitted on the supply pipe to the auto start test arrangement. This is not desirable as shutting this valve, will prevent the pump(s) from starting. This valve must be removed.	





Yes

6.3.2 Auto Start Diaphragm Valves Operational	Yes
6.3.3 Pressure Switch 1 - Jockey Pump (90% of Churn Pressure)	
Cut-In Pressure (kPa)	
700	
Cut-Out Pressure (kPa)	
800	
6.3.4 Pressure Switch	
Switch	
Switch 1	
► Primary or Secondary Pump	Primary Pump
► Specify Diesel or Electric	Electric
Pressure Switch - Electric Motor	
Cut-In Pressure (kPa)	
580	
Switch 2	
► Primary or Secondary Pump	Secondary Pump
► Specify Diesel or Electric	Diesel
Pressure Switch - Diesel Primary	
Cut-In Pressure (kPa)	
500	
Pressure Switch - Diesel Backup (Not $\leq$ 50 kPa Below Switch 1 - Not $\geq$ 2	20 Below Switch 1)
Cut-In Pressure (kPa)	

510

# The pressure switch settings are incorrect and must be set in accordance with the churn pressure.

 $\checkmark$ 

# 6.4 Pumped Water Supply - Jockey Pump

#### **Hour Meter**

905:06

	Yes
6.4.2 Jockey Pump Test	Passed
Add Pump	
Pump	
Pump 1	
► Pump Type	Electric
6.8 Pumped Water Supply - Electric Motor Driven Pump	
► Primary or Secondary Pump	Primary Pump
6.8.1 ASIB Approval No	Yes
ASIB Approval Number Motor	
2516	
ASIB Approval Number Pump	
2516	
Flow Q (m <sup>3</sup> )	
9000 l/min	
Head (m)	
1000 kPa	
Impeller Diameter (mm)	

CMG Marat 355M/L-4 B3





Photo 22

6.8.3 ASIB Prime Mover Date Tag No	Yes
6.8.3.1 ASIB Prime Mover Overhaul Date Tag No	
0141530	
6.8.3.2 Last Service Date	
07/12/2021	
6.8.3.3 Next Service Date	
07/12/2022	
Service Overdue	No
6.8.4 Pump Make and Model	
SPP Thrustream 200/58 B	
6.8.5 ASIB Pump Overhaul Date Tag No	Yes
6.8.5.1 ASIB Pump Overhaul Date Tag No	
0141450	
6.8.5.2 Last Overhaul Date	
07/12/2021	
6.8.5.3 Next Overhaul Date	
07/12/2022	
Service Overdue	No
C. D. C. Swettiere Durgennum (UDe)	

# 6.8.6 Suction Pressure (kPa)

Gauge is faulty. This must be addressed by your installer



6.8.7 Base Grouted In	Yes
6.8.8 Base Painted	Yes
6.8.9 Delivery Piping Correctly Supported	Yes

#### 6.8.10 Suction Piping Correctly Supported

No



Photo 25

It is recommended that additional support be provided on the pump suction line as close to the pump casing as possible. This is to ensure that there is no strain on the pump casing. If strain is present, it results in axial loading which in turn places excessive wear on the pump resulting in eventual or premature failure. It has been found that some pump and suction alignments have placed excessive strain on the volute of the pump resulting in poor performance.

#### 6.8.11 Eccentric Reducer Piped Correctly

No

 $\checkmark$ 



Photo 26

5.8.13 Sight Glass CleanYes5.8.14 Flexible Coupling Correctly InstalledYes		
3.8.14 Flexible Coupling Correctly Installed Yes		
<b>0.8.15 Glands Condition</b> O.K.		
6.9 Electric Motor Driven Pump - Test		
o.9.1 Panel Lamp Test O.K.		
.9.2 Hour Meter Before Test.		
0:35		
<b>.9.3 Emergency Start - Button Depressed</b> Motor Sta	arted	
5.9.4 Test - Button Depressed Failed - See	Report	
.9.5 Churn Pressure (kPa)		
120		

#### 6.9.6 Flow Test Recorded

#### 9000 l/min @ 1000 kPa



6.9.7 Pump Flow Test	Passed

#### 6.9.8 Hour Meter After Test

50:44

The Electric motor driven pump must be tested for at least 10 minutes every week in accordance with the minimum requirements.

#### 6.10 Electric Motor Driven Pump Alarms

6.10.1 Siren Alarm	Failed - See Report
6.10. 2 Flashing Light	Failed - See Report
Pump 2	

► Pump Type	Diesel

#### 6.5 Pumped Water Supply - Diesel Engine Driven Pump

► Primary or Secondary Pump	Secondary Pump
6.5.1 ASIB Approval No	Yes

#### ASIB Pump Set Approval Number

2515

# 6.5.2 Diesel Tank Level



Photo 30

6.5.3 Diesel Tank Bunded	Yes
6.5.4 Spare Fuel Kept on Site	Yes

This tank must be kept full at all times and sufficient fuel for an additional six hours running time, (on full load) must be kept within on site.

3/4

6.5.5 ASIB Prime Mover Date Tag No	Yes
6.5.5.1 ASIB Prime Mover Overhaul Date Tag No	
0141527	
6.5.5.2 Last Service Date	
07/12/2021	
6.5.5.3 Next Service Date	
07/12/2022	
Service Overdue	No
6.5.6 Pump Make and Model	
SPP Thrustream 200/48	
6.5.7 ASIB Pump Overhaul Date Tag No	Yes
6.5.7.1 ASIB Pump Overhaul Date Tag No	
0141447	
6.5.7.2 Last Overhaul Date	
07/12/2021	
6.5.7.3 Next Overhaul Date	
07/12/2022	
Service Overdue	No
6.5.8 Flow	
9000 l/min	
6.5.9 Diesel Engine Make and Model	
Kirloskar 6SL8800TA	
6.5.10 Head / Pressure	
1000 kPa	
6.5.11 Impeller Diameter (mm)	
461 mm	
6.5.12 Suction Pressure (kPa)	

#### 6.5.15 Delivery Piping Correctly Supported



Photo 31

45

Photo 32

#### 6.5.16 Suction Piping Correctly Supported



Photo 33

It is recommended that additional support be provided on the pump suction line as close to the pump casing as possible. This is to ensure that there is no strain on the pump casing. If strain is present, it results in axial loading which in turn places excessive wear on the pump resulting in eventual or premature failure. It has been found that some pump and suction alignments have placed excessive strain on the volute of the pump resulting in poor performance.

#### 6.5.17 Eccentric Reducer Piped Correctly



Photo 34

6.5.18 Correct Fuel Lines	Yes
6.5.19 Oil Level	О.К.
6.5.20 Batteries Installed on Stillage	Yes
6.5.21 Batteries Locked	No

 $\checkmark$ 

No

No

No



6.5.22 Water Level (Heat Exchanger)	О.К.
6.5.23 Exhaust Correctly Supported	Yes
6.5.24 Exhaust Alignment	Horizontal
6.5.25 Exhaust Lagged	Yes
6.5.26 Sprinkler Protection ≧ 800mm From Exhaust	Yes
6.5.27 Cooling Line Correctly Aligned and Supported	Yes
6.5.28 Sight Glass Clean	Yes
6.5.29 Flexible Coupling Correctly Installed	Yes
6.5.30 Glands Condition	Requires Attention
Excessive flow	

Excessive flow

6.6 Diesel Engine Driven Pump - Test
--------------------------------------

6.6.1 Panel Lamp Test	О.К.

#### 6.6.2 Hour Meter Before Test

22:6

6.6.3 Test - Button Depressed	Engine Started
6.6.4 Battery 1 - Button Depressed	Engine Started
6.6.5 Battery 2 - Button Depressed	Engine Started
6.6.6 Battery 1 & 2 - Button Depressed	Engine Started

#### 6.6.7 RPM Recorded

2000

#### 6.6.8 Churn Pressure (kPa)

1000

#### 6.6.9 Flow Test Recorded

#### 9000 l/min @ 800 kPa





Photo 36

Photo 37

Photo 38

#### 6.6.10 Pump Flow Test

Failed

#### 6.6.11 Hour Meter After Test

#### 22:70

The diesel engine driven pump must be tested for at least 30 minutes every week in accordance with the minimum requirements.

#### 6.7 Diesel Engine Driven Pump - Alarms

6.7.1 Siren Alarm	Failed - See Report
6.7.2 Flashing Light	Failed - See Report
6.7.3 Abortive Start Test Successful	Failed

During the abortive start test the diesel engine will attempt to start six times, (six cycles). Each of these cycles alternates the batteries. The sequence is fifteen seconds cranking followed by six seconds rest before the next cycle starts alternating the battery. After the sixth attempt, the pump fail light will be indicated on the diesel engine control panel and a double tone alarm will sound.

This must be investigated by your installer and revised to achieve the correct sequence.

6.7.4 Abortive Start - Number of Cranks	<b>8</b> From 0 to 9
6.7.5 Abortive Start - Intermittent Siren	Failed - See Report
6.7.6 Abortive Start - Flashing Light	Failed - See Report
6.11 Pump House Alarms	
6.11.1 Power Failure - Electrical Isolator - Alarm Bell	Sounded
6.11.2 Power Failure - Electrical Isolator - Flashing Light	Failed - See Report
6.11.3 Pump House Protection - Terminal Test Valve Opened	Operated
The panel light did not illuminate.	

Non - Compliance Items.

• Item
--------

• Item 1

#### ► Description

Other

The suction line inclines slightly towards the pump.

A hanger supporting the remote test line has come adrift



Photo 39

#### • Item 2

#### ► Description



Photo 40

Recommendations

#### 7.1 Sprinkler control valves accessible

# Valve Cabinet

## Valve Cabinet 1

#### Location:

Front left corner



Number of Alarm Valves Installed 1 x 200mm 7.2 Sprinkler Valve Location Plate Installed 7.3 Fire Brigade Booster Pressure Limitation Plate 7.4 Block Plan Installed 7.4.1 Is the block plan labelled in accordance with the areas fed by the sprinkler control valve assemblies

7.4.2 Are the correct installation details recorded on the block plan









Photo 46



Photo 47

Photo 42






Photo 43



- Parta ()	
Photo 50	





7.6.1 Was the spares box contents accessible	Yes
7.6.2 Are the spares quantities correct	Yes
7.7 By Pass Arrangement Installed	Yes
7.8 Fire Brigade Booster Connections Installed Correctly and Accessible	Yes
7.9 Are the Installation Control Valves Housed within an Approved Valve Cabinet	Yes
7.10 Flow Switch Installed Correctly	Yes
7.11 Manifold Correctly Supported	Yes
7.12 Riser Mains Correctly Supported	Yes
7.13 Riser Mains Externally Located	No
7.14 Flow Measuring Device Installed.	Yes
Flow Test Results	Pass

Photo 51









6600 l/min @ 990 kPa

#### **Recorded Flow and Pressure**

7.15 Correct Pressure Gauges Installed	Yes
7.16 Correct Gauge Cocks Installed	Yes
7.17 Flanges Short Bolted	No
7.18 Loose / Missing Bolts, Nuts & Washers	No
7.19 False Alarm Prevention Pump Installed	N/A
7.20 Drain & Test Pipes Installed Correctly	Yes

7.21 Weekly tests of the installation control valves alarm bell must be carried out with the alarms sounding for at least thirty seconds.

All water pressure gauge readings must be checked and recorded.

The testing and records should be carried out by a member of staff delegated to do this.

#### 7.22 Trunk Main Pressure (kPa)

1180



Photo 56

#### 7.23 Installation Pressure (kPa)

1360



Photo 57

#### 7.24 ASIB Overhaul Date Tag No

**New Installation** 

First inspection 07/06/2022

The installation control valves must be overhauled three years after date of installation by an ASIB approved and registered installer, and once every 3 years thereafter. An ASIB valve overhaul date tag must be attached to the valve set after completion of the overhaul.

7.25 Alarm Motor & Gong Test	Passed
Pressure too low	
7.26 Are All Valves in the Correct Positions	Yes
7.27 Are All Valves Secured	Yes

Non Compliance - Items

Recommendation Items

#### 8. Storage

# No storage was taking place at the time of inspection.

#### Bushveld Energy Private & confidential

 $\checkmark$ 

#### 9. Sprinkler System

Sprinkler System

# Area

Area 1	
Specified Area.	Warehouse
System Issue	
Issue	
Issue 1	
Finding	Other
Surfaces exceeding 1,0 metre in width.	

Surfaces which exceed 1,0 metre in width will obstruct the water discharged from the sprinklers above which could result in an ignition beneath these surfaces not being controlled or extinguished.

#### Location of Finding.

All areas that are wider than a meter and any enclosures. As the production areas were still being installed at the time of inspection these could not all be verified













Photo 58

Photo 59

Photo 60

Photo 61

Photo 62

#### 10. Proof of Inspection

Proof of inspection.

For and on behalf of client:

Hein Fietze 20.09.2022 10:48 SAST

Proof of inspection. ASIB Inspector:

Keith van Onselen 20.09.2022 10:48 SAST

WARNING

© The Automatic Sprinkler Inspection Bureau (Pty) Ltd 1970-2021 All rights reserved.

Copyright subsists in this work. All information contained in this report is the property of The Automatic Sprinkler Inspection Bureau (Pty) Ltd. No part of this report may be reproduced, published, performed, broadcast, transmitted or adapted in any form or by any electronic, mechanical or other means without the written permission of the copyright holder. Any unauthorised reproduction, publishing, performance, broadcasting, transmission or adaption of this work will constitute copyright infringement and render the doer liable under both civil and criminal law.

The primary function of the ASIB is to protect the interests of the end user and as a result, we constantly update the list of registered suppliers and installing companies.

These companies have proven that they are capable of installing, extending and servicing fire sprinkler systems to the correct standards.

We have had occasion to remove companies for valid reasons which are not confidential and include, but are not limited to, poor workmanship, design, fabrication, incorrect advice, lack of skilled staff, fraudulent quotations and financial instability.

It is important to note that if a company is not listed with the ASIB and carries out work on a sprinkler system we will not be in a position to issue a Clearance Certificate for the premises which, in turn, may place you at risk.

In selecting your service provider, it is important to appreciate that the ASIB is not seeking to infer that a non-listed service provider is necessarily not capable of offering the required service to an appropriate standard. What the ASIB is saying, is that the ASIB is not in a position to give you the assurance that a non-listed provider concerned has demonstrated that it complies with the ASIB standards. In addition, because the ASIB is unable to fully inspect an installation (which by its nature has many inaccessible components), you will appreciate that the ASIB is also unfortunately not in a position to issue a Clearance Certificate in relation to an installation done by a non-listed company.

We advise you to check the listing status of the service provider you choose especially if there is any uncertainty.

You can access our website at <u>http://www.asib.co.za</u> which is current or phone our offices at 011 642 1703 for verification.

# Email:

# Email: 1

# Recipient

dean@firesprinkler.co.za

# Email: 2

# Recipient


hein@firesprinkler.co.za

# Email: 3

#### Recipient

craig@elidz.co.za

# Appendix



#### Photo 1



Photo 3






Photo 4



#### Photo 5



Photo 7





Photo 8









Photo 10



Photo 12



Photo 13



Photo 15

And Road	M/w Road	Not Read	Origination State struct mate The set struct
		ANTICAL DEVICE AND COM	Anno anno anno anno anno anno anno a

Photo 14



Photo 16



Photo 17





Photo 18



Photo 20





Photo 23



Photo 22







Photo 27



Photo 26





Photo 29





Photo 30



Photo 32



Photo 33



Photo 35



Photo 34



Photo 36



Photo 37








Photo 40




OFF	ICE BLOCK PROTE	CTION	
	200Ø Val Exposed F	Ive - System #1 Protection - Roof	
	High Hazard		
	Total Number of Sprinklers	41	Total Number
	Design Density	24 mm/min (Excessive Clearance)	AMAO
	AMAO	260m*	Sprinkler Typ
	Corinkier Type	Upright Spray Pattern Q/R	Sponklur Tem
	Sprinkler Temperature Rating	93°C	K-Factor
	K-Factor	16.0	Highest Splink
	Highest Sprinkler	15.5 m 2021	Date Installed
	Date installed	2021	


# Photo 43




# Photo 45








### Photo 44



	actor 3	000	REVIS
1	Highest Sprinkler	8.0	DATE T
	Date Installed	8.7 m	COPYRIGHT
Can S	- moralieu	2021	This drawing remains the p Fire Sprinkler Installation of Copyright Patents and all le
			Rights Reserved.
	200Ø Valve Ceiling P	- System #1 rotection	FIRE SPRINKLES
	Ordinary	Hazard	Striving For Be
	Total Number of Sprinklers	90	P.O.Sw Filly HI BLECTION ADD GREENVELOS HOCOBROX
	Design Density	5.0 mm/min	EASTLONON EASTLONON SON SON
	AMAO	216m <sup>2</sup>	P D Bur 253 IT WELCON ETHERT NEW TON PARK SCHIEL
	Carlokler Type	Pendant Spray Pattern	BORTELENECH FORTELENECH BESS BESS
	Sprinkler Temperature Rating	68°C	CLIENT:
		8.0	ULI
_	K-Factor	5.5 m	
	Highest Sprinkler	2021	
	Date Installed		east lond
	2000 SUPPL TO SYSTEM	· · · · · ·	PROJECT

Photo 47

	Date installed	6.8 m	R-Factor
	come metalled	2021	Highest Sprink
			Date Installed
	2008 Valve Under Concrete Pr	- System #1 ofection / Staircase	
	Ordinary Hazard		-
	Total Number of Sprinklers	9	Total Number of
	Design Density	5.0 mm/min	Design Density
	AMAO	216m²	AMAD
	Sprinkler Type	Pendant Spray Pattern	Sprinkler Type
	Sprinkler Temperature Rating	68°C	Sprinkler Tempera
00	K-Factor	8.0	K-Factor Highest Sprinkler Date Installed
	Highest Sprinkler	2.3 m	
	Date Installed	2021	
•		SPACE RESERVED FOR SMOKE LOURRE CONTROL FANARE	1






Photo 50



Photo 51





Photo 52





Photo 55



Photo 56





Photo 58



Photo 59





Photo 63





Photo 62